

SUPERIOR-GREENSTONE DISTRICT SCHOOL BOARD

Report No: 66
Date: August 22, 2011

TO: Chair and Members of the
Superior-Greenstone District School Board

FROM: Wayne Chiupka, Manager of Plant Services

SUBJECT: BAPS School Replacement Project – Update August 2011

Background:

At the Board meeting of June 21, 2010, the Board awarded the tender for Alteration to GCHS for the New BA Parker Public School Renovation to Quinan Construction Limited. Mobilization was carried out, by Quinan, to begin construction soon after the award. Work was designed to take place in two phases:

Phase 1 includes work to move the high school out of the area that will be converted to the new BAPS. This included the creation of a new High School Library and relocation of the Welding Shop, Art Room, Sewing Room, and some Confederation College spaces.

Phase 2 includes the creation of the new BA Parker School. The new school has been designed with a capacity of 184 according to Ministry of Education room loading and contains 8 classrooms (5 regular classrooms, 1 computer room, 2 Kindergarten rooms), and a Special Ed room.

Current Situation:

The following is a list of work recently completed, or in process:

- Paving has been completed on both the high school and elementary sides of the building.
- A bus loading zone has been created for the high school.
- Parking light stands have been installed and flagpole will be installed upon delivery.
- Window trim, drywall and taping, and finish painting completed.
- Ceilings are all in place. Hallway flooring and tile work is completed.
- Playground equipment is being installed. Grounds work is mostly complete.
- Deficiency inspections have been completed with outstanding work in progress.
- Custodial staff are installing furniture and moving boxed classroom items in.

With the progress that Quinan Construction is making, we are well on the way to meet the September 2011 opening.

The next on-site meeting with the Architect is scheduled to take place on August 24th.

Public information for the project is posted on the Board website at:

<http://www.sgdsb.on.ca/article/ba-parker-school-replacement-project-301.asp>

Administrative Summary:

The Report: BAPS School Replacement Project – Update August 2011 is presented to the Board for information.

Respectfully submitted by:

Wayne Chiupka
Manager of Plant Services

David Tamblyn
Acting Director of Education